

XXVIII PRIVREMENA SITUACIJA Br. 040
XXVIII Interim payment certificate No. 040

Amount / Iznos: \$

No.	PART/DEO	Contracted Works / Ugovoreni radovi		Previous Completed Works/ Ukupno izvedeni radovi po predhodnim situacijama	Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji
		Amount/Cena (USD)	Rate/Proporcija (%)		Amount/Cena (USD)	Completed ratio / Procenat završenosti	
I	CONSTRUCTION FEE / Troškovi izvođenja radova	1.127.925.700,00	97,00%	1.082.071.758,83	1.085.827.114,21	96,27%	3.755.355,38
1	Architectural Works / Arhitektonski radovi	16.600.314,00	1,43%	15.050.272,48	15.300.840,18	92,17%	250.567,70
2	Substructure Works / Radovi na donjem stroju	209.735.688,00	18,04%	207.375.855,35	207.245.075,67	98,81%	-130.779,68
3	Superstructure Works / Radovi na gornjem stroju	249.437.955,00	21,45%	241.828.844,35	242.700.605,60	97,30%	871.761,25
4	Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak	253.938.256,00	21,84%	248.887.068,14	249.158.244,88	98,12%	271.176,74
5	Access Road and Road detour / Pristupni putevi i devijacije	27.374.721,00	2,35%	26.385.264,29	26.400.415,64	96,44%	15.151,35
6	Drainage Works / Drenažni radovi	8.971.793,00	0,77%	5.104.653,67	5.145.543,68	57,35%	40.890,01
7	Overhead contact system / Kontaktna mreža	80.679.702,00	6,94%	79.613.559,99	79.774.063,74	98,88%	160.503,75
8	Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS	22.273.130,00	1,92%	20.420.311,05	20.520.148,80	92,13%	99.837,75
9	Power Supply / Napajanje	26.601.912,00	2,29%	23.446.569,41	23.605.742,20	88,74%	159.172,79
10	Signaling System / Signalno-sigurnosni sistemi	116.510.191,00	10,02%	111.705.174,17	111.705.174,17	95,88%	0,00

No.	PART/DEO	Contracted Works / Ugovoreni radovi		Previous Completed Works/ Ukupno izvedeni radovi po predhodnim situacijama	Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji
		Amount/Cena (USD)	Rate/Proporcija (%)		Amount/Cena (USD)	Completed ratio / Procenat završenosti	
11	Telecommunication Syetem / Telekomunikacioni sistemi	71.650.868,00	6,16%	63.656.934,30	64.752.341,60	90,37%	1.095.407,30
12	Thermotechnical Installations & Fire Suppression / Termotehničke i protivpožarne instalacije	5.809.444,00	0,50%	4.500.685,00	4.515.064,00	77,72%	14.379,00
13	Mechanical installations and works / Mašinske instalacije i radovi	2.610.409,00	0,22%	1.014.575,60	1.021.254,00	39,12%	6.678,40
14	Roads Traffic Signalization and Equipment / Putna saobraćajna signalizacija i oprema	1.371.233,00	0,12%	685.484,15	1.041.270,25	75,94%	355.786,10
15	Landscaping, planning of platform and environment measures / Pejzažno uređenje, peroni i mere zaštite životne sredine	34.360.084,00	2,95%	32.396.506,88	32.941.329,80	95,87%	544.822,92
II	DESIGN FEE / TROŠKOVI PROJEKTOVANJA	34.884.300,00	3,00%	34.709.878,00	34.709.878,00	99,50%	0,00
1	Design Fee (PGD) / Troškovi projektovanja (PGD)	17.442.150,00	1,50%	17.442.150,00	17.442.150,00	100,00%	0,00
2	Design Fee (PZI) / Troškovi projektovanja (PZI)	17.442.150,00	1,50%	17.267.728,00	17.267.728,00	99,00%	0,00
TOTAL/UKUPNO		1.162.810.000,00	100,00%	1.116.781.636,83	1.120.536.992,21	96,36%	3.755.355,38

Note: 1. Additional payments under Contract are not included in this Table of Price and shall be paid separately according to Contract.

2. The payment for each unit shall be paid duly completion of that unit.

3. Advance payment are not included in this Table of Price as defined in the Annex 1.

Confirmed by Contractor /
Odgovorni Izvođač radova:

Date/Datum :

Amount approved By Supervisor /
Potpis odgovornog nadzornog organa:

Date/Datum :

Amount approved By Supervisor /
Potpis odgovornog nadzornog organa:

Date/Datum :

Modernization and Reconstruction of Hungarian – Serbian Railway Connection in the Territory of the Republic of Serbia, for Section Novi Sad – Subotica - State Border (Kelebia)
Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad - Subotica- Državna granica (Kelebia)

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi		Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji		
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)		
D	Architectural design of extension and reconstruction of building for electrical engineering operations – OCL section Novi Sad / Projekat arhitekture dogradnje i rekonstrukcije zgrade ETP deonice Kontaktne Mreže u Novom Sadu										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	63.448	63.448	0,90	57.103,20	1,00	63.448,00	0,10	6.344,80
F	Architectural design of building for signalling and telecommunications with movements inspector in Sajlovo location, including landscaping / Projekat arhitekture zgrade za SS i TK sa otpalivnikom u službenom mestu Sajlovo sa spoljnim uređenjem										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	169.731	169.731	0,99	168.033,69	1,00	169.731,00	0,01	1.697,31
G	Architectural design of adaptation of building for signalling and telecommunications in Sajlovo location / Projekat arhitekture adaptacije zgrade za SS i TK u službenom mestu Sajlovo										
1	Demolition and dismantling works / Radovi na rušenju i demontaži	Completion of dismantling concrete, reinforcement, insulation and masonry works / Završetak demontaže betona i armiranog betona, izolacija i zidarski radova	1	1.623	1.623	0,80	1.298,40	1,00	1.623,00	0,20	324,60
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, lin smith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	13.608	13.608	0,60	8.164,80	0,80	10.886,40	0,20	2.721,60
H	Architectural design of building for signalling and telecommunications with movements inspector in Rumenka location, including landscaping / Projekat arhitekture zgrade za SS i TK sa otpalivnikom u službenom mestu Rumenka sa spoljnim uređenjem										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	159.576	159.576	0,99	157.980,24	1,00	159.576,00	0,01	1.595,76

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica		Contracted Works / Ugovoreni radovi		Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
		Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	
U	Architectural design of building for signalling and telecommunications in Vrbas railway station / Projekat arhitekture zgrade za SS i TK u železničkoj stanici Vrbas										
1	Structure works / Radovi na konstrukcijama	1	154.666	154.666	0,50	77.333,00	0,80	123.732,80	0,30	46.399,80	
2	Decoration works / Dekoraterski radovi	1	74.096	74.096	0,80	59.276,80	0,90	66.686,40	0,10	7.409,60	
AC	Architectural design of subway and canopy in Bačka Topola railway station / Projekat arhitekture pothodnika i nadstrešnice u železničkoj stanici Bačka Topola										
1	Decoration works / Dekoraterski radovi	1	87.182	87.182	0,90	78.463,80	0,95	82.822,90	0,05	4.359,10	
AE	Architectural design of pedestrian and bicycle subway / Projekat arhitekture pešačko-biciklističkog pothodnika										
1	Decoration works / Dekoraterski radovi	1	13.074	13.074	0,95	12.420,30	1,00	13.074,00	0,05	653,70	
AJ	Architectural design of reconstruction and rehabilitation of the facade of station building, including landscaping, in Naumovićevo railway station / Projekat arhitekture rekonstrukcije i sanacije stanične zgrade sa spoljnim uređenjem u železničkoj stanici Naumovićevo										
2	Decoration works / Dekoraterski radovi	1	40.866	40.866	0,80	32.692,80	0,85	34.736,10	0,05	2.043,30	


1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi		Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji		
			Number of unit / Broj jedinica	Unit price / Jedinica cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AM	Architectural design of reconstruction and adaptation of the station building, including landscaping in Subotica railway station / Projekat rekonstrukcije i adaptacije stanične zgrade sa spoljnim uređenjem u železničkoj stanici Subotica putnička										
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	1.854.202	1.854.202	0.90	1.668.781,80	0.95	1.761.491,90	0.05	92.710,10
AR	Architectural design of building for electrical engineering operations – OCL section Subotica / Projekat arhitekture zgrade ETP deonice Kontaktne Mreže u Subotici										
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	409.365	409.365	0.90	368.428,50	0.95	388.896,75	0.05	20.468,25
AS	Architectural design of service building of Serbia Cargo, Ministry of Interior, Inspection and Customs authorities, including landscaping in Subotica freight railway station / Projekat arhitekture službene zgrade za Srbija Kargo, Infrastrukturu železnicku u železničkoj stanici Subotica teretna										
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	110.137	110.137	0.31	34.142,47	0.75	82.602,75	0.44	48.460,28
AT	Architectural design of service subway and canopy in Subotica freight railway station / Projekat arhitekture službenog pothodnika i nadstrešnice u železničkoj stanici Subotica teretna										
1	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	102.530	102.530	0.65	66.644,50	0.80	82.024,00	0.15	15.379,50
Summary / Ukupno (USD)			16.600.314		15.050.272,48		15.300.840,18		250.567,70		

Confirmed by Contractor /
Odgovorni Izvođač radova:

Approved By Supervisor/
Nadzorni Organ:

Date/Datum :



2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi		Previous Completed Works / Ukupno Izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno Izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji		
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	Novi Sad station (km 76+224.17 - km 77+411.09) / Stanica Novi Sad (km 76+224.17 - km 77+411.09)										
8	Transition layer / Prelazni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	143.910	287.820	1,99	286.380,90	2,00	287.820,00	0,01	1.439,10
9	Protection layer / Zaštitni sloj	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	173.740	347.480	1,91	331.843,40	2,00	347.480,00	0,09	15.636,60
K	Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90)										
12	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	95.695	191.390	1,95	186.605,25	2,00	191.390,00	0,05	4.784,75
N	Lovčenac station (km128+849.48 - km130+141.85) / Stanica Lovčenac (km128+849.48 - km130+141.85)										
12	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	36.669	73.338	1,80	66.004,20	2,00	73.338,00	0,20	7.333,80
P	Bačka Topola station (km 142+691.40 - km 144+269.38) / Stanica Bačka Topola (km 142+691.40 - km 144+269.38)										
12	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	71.160	142.320	1,80	128.088,00	1,90	135.204,00	0,10	7.116,00
13	Fence / Ograda	Completion of works / Završetak radova	1	14.658	14.658	0,98	14.364,84	0,99	14.511.42	0,01	146,58
S	Open track section Žednik-Naumovićevo (km 157+500.66 - km 165+665.64) / Deonica otvorene pruge Žednik - Naumovićevo (km 157+500.66 - km 165+665.64)										
13	Fence / Ograda	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	104.249	208.498	1,82	189.733,18	1,95	203.285,55	0,13	13.552,37
U	Open track section Naumovićevo-Subotica (km 167+585.96 - km 174+168.84) / Deonica otvorene pruge Naumovićevo - Subotica (km 167+585.96 - km 174+168.84)										
12	Fence / Ograda	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	50.812	101.624	1,64	83.331,68	1,80	91.461,60	0,16	8.129,92
V	Subotica junction railway station (km 174+168.84 - km 177+276.75) / Železnički čvor Subotica (km 174+168.84 - km 177+276.75)										
13	Retaining wall / Potporni zid	Completion of works / Završetak radova	1	875.936	875.936	0,50	437.968,00	0,00	0,00	-0,50	-437.968,00
Y	Design of supporting structures-Wall2 (km 0+783.35 - km 0+915.52) / Projekat potpornih konstrukcija - Zid 2 (km 0+783.35 - km 0+915.52)										
5	Concrete / Beton	Completion of works / Završetak radova	1	144.962	144.962	0,90	130.465,80	1,00	144.962,00	0,10	14.496,20
6	Reinforcement / Armatura	Completion of works / Završetak radova	1	14.625	14.625	0,90	13.162,50	1,00	14.625,00	0,10	1.462,50

Modernization and Reconstruction of Hungarian – Serbian Railway Connection in the Territory of the Republic of Serbia, for Section Novi Sad – Subotica - State Border (Kelebjia)

Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad - Subotica- Državna granica (Kelebjia)

3. Superstructure Works / Radovi na gornjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi		Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji					
			Number of unit / Broj jedinica	Unit price / Jedinica cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica		Total Price / Ukupna cena (USD)				
K	Vrba station (km112+861.00 - km 115+001.90) / Stanica Vrba (km 112+861.00 - km 115+001.90)													
1	Procurement / Nabavka													
1-5	Ballast / Zastor		Completion of the procurement / Završetak nabavke		1	953 060	953 060	0.90	857 754.00	1.00	953 060.00	0.10	95 306.00	
M	Open track section Vrba-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrba - Lovćenac (km 115+001.90 - km 128+849.48)													
1	Procurement / Nabavka													
1-4	Ballast / Zastor		Completion of the procurement / Završetak nabavke		1	2 506 100	2 506 100	0.90	2 255 490.00	1.00	2 506 100.00	0.10	250 610.00	
N	Lovćenac station (km128+849.48 - km130+141.85) / Stanica Lovćenac (km 128+849.48 - km 130+141.85)													
1	Procurement / Nabavka													
1-5	Ballast / Zastor		Completion of the procurement / Završetak nabavke		1	474 300	474 300	0.80	379 440.00	1.00	474 300.00	0.20	94 860.00	
O	Open track section Lovćenac-Bačka Topola (km 130+141.85 - km 142+691.40) / Deonica otvorene pruge Lovćenac - Bačka Topola (km 130+141.85 - km 142+691.40)													
1	Procurement / Nabavka													
1-4	Ballast / Zastor		Completion of the procurement / Završetak nabavke		1	2 353 040	2 353 040	0.90	2 117 736.00	1.00	2 353 040.00	0.10	235 304.00	
T	Naumovićevo station (km 165+665.64 - km 167+585.96) / Stanica Naumovićevo (km 165+665.64 - km 167+585.96)													
4	Equipment / Oprema		Completion of the works on left or right side of the station / Završetak radova na levoj ili desnoj strani stanice		2	15 808	31 616	0.00	0.00	1.80	28 454.40	1.80	28 454.40	
U	Open track section Naumovićevo-Subotica (km 167+585.96 - km 174+168.84) / Deonica otvorene pruge Naumovićevo - Subotica (km 167+585.96 - km 174+168.84)													
4	Equipment / Oprema		Completion of the procurement for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorene pruge		2	11 280	22 560	1.00	11 280.00	1.70	19 176.00	0.70	7 896.00	
V	Subotica junction railway station (km 174+168.84 - km 177+276.75) / Železnički čvor Subotica (km 174+168.84 - km 177+276.75)													
3	Works / Radovi													
3-6	Welding and stress relief / Zavarivanje i otpuštanje napona		Completion of the works on the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice		2	570 193	1 140 385	1.60	912 308.00	1.70	969 327 25	0.10	57 019.25	
4	Equipment / Oprema		Completion of the works on left or right side of the station / Završetak radova na levoj ili desnoj strani stanice		2	74 808	149 616	1.00	74 808.00	1.70	127 173.60	0.70	52 365.60	
W	Open track section Subotica- sIate border (km 177+276.75 - km 184+635.07) / Deonica otvorene pruge Subotica - Državna granica (km 177+276.75 - km 184+635.07)													
4	Equipment / Oprema		Completion of the procurement for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorene pruge		2	29 380	58 760	0.00	0.00	1.70	49 946.00	1.70	49 946.00	
Summary / Ukupno (USD)							249 437 955		241 828 844 35		242 700 605 60		871 361 28	

* Izvršeno je prilagođenje pozicije 3.G.1-1 u skladu sa izmenom jedinične cene u Aneksu 4

* The adjustment of Item 3.G.1-1 has been done in accordance with the changed unit price under the Annex 4

Confirmed by Contractor /
Odgovorni izvođač radova:

Approved By Supervisor /
Nadzorni Organ:

Date/Datum:

Date/Datum:



Modernization and Reconstruction of Hungarian – Serbian Railway Connection in the Territory of the Republic of Serbia, for Section Novi Sad – Subotica - State Border (Kelebija)
Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad - Subotica- Državna granica (Kelebija)

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi		Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji		
			Number of unit / Broj jedinica	Unit price / Jedinичna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
E	Overpass bridge at km84+809.19 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 84+809.19 (širina je 9 m, dodatna širina će biti naknadni radovi)										
10	Expansion joints / Dilatacije	Completion of expansion joints / Završetak dilatacija	1	27.318	27.318	0.50	13.659,00	1,00	27.318,00	0,50	13.659,00
F	Overpass bridge at km89+315.15 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 89+315.15 (širina je 9 m, dodatna širina će biti naknadni radovi)										
9	Bearings / Ležišta	Completion of installation for each bearing / Završetak ugradnje svakog ležišta	1	8.840	8.840	0.95	8.398,00	1,00	8.840,00	0,05	442,00
G	Overpass bridge at km92+768.08 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 92+768.08 (širina je 9 m, dodatna širina će biti naknadni radovi)										
9	Bearings / Ležišta	Completion of installation of bearing / Završetak ugradnje svakog ležišta	1	8.840	8.840	0.95	8.398,00	1,00	8.840,00	0,05	442,00
H	Overpass bridge at km98+149.45 / Nadvožnjak u km 98+149.45										
7	Bearings / Ležišta	Completion of installation of bearing / Završetak ugradnje svakog ležišta	16	1.105	17.680	15.50	17.127,50	16,00	17.680,00	0,50	552,50
I	Overpass bridge at km101+132.23 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 101+132.23(širina je 9 m, dodatna širina će biti naknadni radovi)										
9	Bearings / Ležišta	Completion of installation of bearing / Završetak ugradnje svakog ležišta	1	8.840	8.840	0.95	8.398,00	1,00	8.840,00	0,05	442,00
K	Overpass bridge at km102+309.98 / Nadvožnjak u km 102+309.98										
7	Bearings / Ležišta	Completion of installation of bearing / Završetak ugradnje svakog ležišta	1	17.680	17.680	0.95	16.796,00	1,00	17.680,00	0,05	884,00
L	Overpass bridge at km105+797.12 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 105+797.12 (širina je 9 m, dodatna širina će biti naknadni radovi)										
9	Bearings / Ležišta	Completion of installation of bearing / Završetak ugradnje svakog ležišta	1	8.840	8.840	0.95	8.398,00	1,00	8.840,00	0,05	442,00
M	Overpass bridge at km108+115.69 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 108+115.69 (širina je 9 m, dodatna širina će biti naknadni radovi)										
9	Bearings / Ležišta	Completion of installation of bearing / Završetak ugradnje svakog ležišta	1	8.840	8.840	0.95	8.398,00	1,00	8.840,00	0,05	442,00
10	Expansion joints / Dilatacije	Completion of installation of expansion joints / Završetak dilatacija	1	26.950	26.950	0.50	13.475,00	1,00	26.950,00	0,50	13.475,00
N	Railway bridge at km 110+351,26 / Železnički Most u km 110+351,26										
7	Bearings and extention joint / Ležišta i dilatacije	Completion of installation of bearing and extention joint / Završetak ugradnje ležišta i dilatacija	1	54.949	54.949	0.95	52.201,55	1,00	54.949,00	0,05	2.747,45
O	Railway gallery at km 114+716,45 / Galerija u km 114+716,45										
5	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	108.960	108.960	0.90	98.064,00	1,00	108.960,00	0,10	10.896,00

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji		
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	
P	Railway bridge at km 117+155.43 / Železnički Most u km 117+155.43											
15	All other works of Bridge / Svi ostali radovi na mostu	Completion of all works of Bridge / Završetak svih radova na mostu	1	476.511	476.511	0.90	428.859.90	1.00	476.511.00	0.10	47.651.10	
Q	Overpass bridge at km120+571.30 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 120+571.30 (širina je 9 m, dodatna širina će biti naknadni radovi)											
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	290.820	290.820	0.90	261.738.00	1.00	290.820.00	0.10	29.082.00	
14	All other works of Bridge / Svi ostali radovi na mostu	Completion of all works of Bridge / Završetak svih radova na mostu	1	205	205	0.90	184.50	1.00	205.00	0.10	20.50	
R	Overpass bridge at km125+191.62 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 125+191.62(širina je 9 m, dodatna širina će biti naknadni radovi)											
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	218.910	218.910	0.90	197.019.00	1.00	218.910.00	0.10	21.891.00	
14	All other works of Bridge / Svi ostali radovi na mostu	Completion of all works of Bridge / Završetak svih radova na mostu	1	205	205	0.90	184.50	1.00	205.00	0.10	20.50	
S	Overpass bridge at km126+976.09 (width is 9m,additional width will be subsequent work) / Nadvožnjak u km 126+976.09 (širina je 9 m, dodatna širina će biti naknadni radovi)											
8	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	205.470	205.470	0.90	184.923.00	1.00	205.470.00	0.10	20.547.00	
AD	Overpass bridge at km177+329.42 / Nadvožnjak u km 177+329.42											
5	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	1	9.704	9.704	0.95	9.218.80	1.00	9.704.00	0.05	485.20	
8	Bridge deck slab / Kolovozna ploča na mostu	Completion of the works / Završetak radova	1	42.984	42.984	0.95	40.834.80	1.00	42.984.00	0.05	2.149.20	
9	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	97.030	97.030	0.49	47.544.70	1.00	97.030.00	0.51	49.485.30	
AG	Underpass at railway / Podvožnjak ispod pruge											
2	Underpass at km 113+327.64 / Podvožnjak u km 113+327.64											
2-3	Reinforcement Works / Armirački radovi	Completion of the works / Završetak radova	1	1.108.420	1.108.420	0.95	1.052.998.85	1.00	1.108.419.84	0.05	55.420.99	
				Summary / Ukupno (USD)		253.938.256		248.887.068,14		271.176,74		

Confirmed by Contractor / Potvrdio Izvođač radova: *Branimir A. Turajlija*
 Odgovorni Izvođač radova: *Branković Miroslav*
 Date/Datum: 26.11.2024.

Approved By Supervisor/
 Nadzorni Organ: *Branković Miroslav*
 Date/Datum: 26.11.2024.



Modernization and Reconstruction of Hungarian – Serbian Railway Connection in the Territory of the Republic of Serbia, for Section Novi Sad – Subotica - State Border (Kelebiaja)

Modernization and Reconstruction of Hungarian – Serbian Railway Connection in the Territory of the Republic of Serbia, for Section Novi Sad – Subotica - State Border (Kelebiaja)


Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad - Subotica- Državna granica (Kelebiaja)

5. Access Road and Road detour / Pristupni putevi i devijacije

Modernizacija i rekonstrukcija magistralne ceste

5. Access Road and Road detour / Pristupni putevi i devijacije

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	Overpass at km 84+809.19 of the railway line / Nadvožnjak u km 84+809.19 železničke pruge												7.943,85
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	264.795	264.795	0,95	251.555,25	0,98	259.499,10	0,03	7.207,50		
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	72.075	72.075	0,90	64.867,50	1,00	72.075,00	0,10	15.151,35		
Summary / Ukupno (USD)					27.374.721		26.385.264,29		26.400.415,64				



Confirmed by Contractor / Potvrđeno od Izvođača radova: 

Odgovorni Izvođač radova: 415 8182 05 

Approved By Supervisor/ 

Nadzorni Organ: 

Date/Datum: 26.11.2024.

Date/Datum: 26.11.2024

6. Drainage Works / Drenažni radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji		
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	
C	Drainage works in Rumenka Station / Drenažni radovi u stanici Rumenka											
	Drainage works / Drenažni radovi	Completion of drainage works / Završetak drenažnih radova		1	23.624	23.624	0,70	16.536,80	0,80	18.899,20	0,10	2.362,40
G	Drainage works in Vrbas Station / Drenažni radovi u stanici Vrbas											
	Drainage works / Drenažni radovi	Completion of drainage works / Završetak drenažnih radova		1	120.789	120.789	0,85	102.670,65	0,95	114.749,55	0,10	12.078,90
H	Drainage works in Lovcenac Station / Drenažni radovi u stanici Lovćenac											
	Drainage works / Drenažni radovi	Completion of drainage works / Završetak drenažnih radova		1	38.154	38.154	0,90	34.338,60	0,95	36.246,30	0,05	1.907,70
I	Drainage works in Backa Topola Station / Drenažni radovi u stanici Bačka Topola											
	Drainage works / Drenažni radovi	Completion of drainage works / Završetak drenažnih radova		1	58.867	58.867	0,92	54.157,64	0,95	55.923,65	0,03	1.766,01
J	Drainage works in Zednik Station / Drenažni radovi u stanici Žednik											
	Drainage works / Drenažni radovi	Completion of drainage works / Završetak drenažnih radova		1	39.504	39.504	0,90	35.553,60	0,95	37.528,80	0,05	1.975,20
K	Drainage works in Naumovicevo Station / Drenažni radovi u stanici Naumovićevo											
	Drainage works / Drenažni radovi	Completion of drainage works / Završetak drenažnih radova		1	34.799	34.799	0,75	26.099,25	0,80	27.839,20	0,05	1.739,95

6. Drainage Works / Drenažni radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
						Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
Y	Relocation of channel IV-D-8 from km 114+424 to km 114+574 railway / Izmeštanje kanala IB-D-8 od km 114+424 do km 114+574 železničke pruge										
	Drainage works / Drenažni radovi	Completion of drainage works / Završetak drenažnih radova	1	17.661	17.661	0.00	0.00	1.00	17.661.00	1.00	17.661.00
AD	Regulation of river Čiker at km 163+413.36 railway / Izmeštanje reke Čiker u km 163+413.36 železničke pruge										
	Drainage works / Drenažni radovi	Completion of drainage works / Završetak drenažnih radova	1	27.977	27.977	0.90	25.179.30	0.95	26.578.15	0.05	1.398.85
	Summary / Ukupno (USD)				8.971.793		5.104.653.67		5.145.543.68		40.890.01

Confirmed by Contractor /
Odgovorni Izvođač radova:

Sotara Djed

Date/Datum :

16. 11. 2024.

Approved By Supervisor/
Nadzorni Organ:

Gubop

Date/Datum :

26. 11. 2024.



Modernization and Reconstruction of Hungarian – Serbian Railway Connection in the Territory of the Republic of Serbia, for Section Novi Sad – Subotica - State Border (Kelebia)
Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad - Subotica- Državna granica (Kelebia)

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi		Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current / Izvedeni radovi po ovoj Privremenoj situaciji		
			Number of unit / Broj jedinica	Unit price / Jedinична cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A Electric traction fixed installations-OCS: Novi Sad / Stabilna postrojenja električna vuče - KM: Novi Sad											
A-3 Electrical works / Elektro radovi											
20	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	36.205	72.410	1,90	68.789,50	2,00	72.410,00	0,10	3.620,50
A-5 Miscellaneous / Ostali radovi											
1	Completion of works / Završetak radova	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	103.688	207.376	1,90	197.007,20	2,00	207.376,00	0,10	10.368,80
B Electric traction fixed installations-OCS: Novi Sad - Rumenka / Stabilna postrojenja električna vuče - KM: Novi Sad - Rumenka											
B-3 Electrical works / Elektro radovi											
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	112.304	224.608	1,80	202.147,20	1,85	207.762,40	0,05	5.615,20
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	38.556	77.112	1,80	69.400,80	1,85	71.328,60	0,05	1.927,80
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	23.123	46.246	1,80	41.621,40	1,85	42.777,55	0,05	1.156,15
8	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	52.604	105.208	1,80	94.687,20	1,85	97.317,40	0,05	2.630,20
10	Drop arm-works / Nosač opreme - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	6.065	12.130	1,80	10.917,00	1,85	11.220,25	0,05	303,25
12	OCS Catenary-works / Vozni vod KM - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	345.915	691.830	1,80	622.647,00	1,85	639.942,75	0,05	17.295,75
14	Bypass feeder-works / Obilazni vod - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	37.849	75.698	1,80	68.128,20	1,85	70.020,65	0,05	1.892,45
16	Section insulator-works / Sekcioni izolator - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	4.861	9.722	1,30	6.319,30	1,50	7.291,50	0,20	972,20

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinlična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
22	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	8.477	16.954	1,50	12.715,50	1,70	14.410,90	0,20	1.695,40
24	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	20.365	40.730	1,50	30.547,50	1,70	34.620,50	0,20	4.073,00
26	Arresters-works / Odvodnici prenapona - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	2.624	5.248	1,80	4.723,20	1,85	4.854,40	0,05	131,20
B-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	122.995	245.990	1,70	209.091,50	1,80	221.391,00	0,10	12.299,50
B-5	Miscellaneous / Ostali radovi										
1	Completion of works / Završetak radova	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	176.672	353.344	1,30	229.673,60	1,50	265.008,00	0,20	35.334,40
C	Electric traction fixed installations-OCS: Rumenka / Stabilna postrojenja električna vuče - KM: Rumenka										
C-5	Miscellaneous / Ostali radovi										
1	Completion of works / Završetak radova	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	54.780	109.560	1,60	87.648,00	1,70	93.126,00	0,10	5.478,00
D	Electric traction fixed installations-OCS: Rumenka - Kisac / Stabilna postrojenja električna vuče - KM: Rumenka - Kisac										
D-5	Miscellaneous / Ostali radovi										
1	Completion of works / Završetak radova	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	35.948	71.896	1,80	64.706,40	1,90	68.301,20	0,10	3.594,80
E	Electric traction fixed installations-OCS: Kisac / Stabilna postrojenja električna vuče - KM: Kisac										
E-3	Electrical works / Elektro radovi										
20	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	8.477	16.954	1,80	15.258,60	1,85	15.682,45	0,05	423,85
E-5	Miscellaneous / Ostali radovi										
1	Completion of works / Završetak radova	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	55.154	110.308	1,80	99.277,20	1,85	102.034,90	0,05	2.757,70

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi		Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji		
			Number of unit / Broj jedinica	Unit price / Jedinичna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
G Electric traction fixed installations-OCS: Stepanovicevo / Stabilna postrojenja električna vuče - KM: Stepanovićevo											
G-3 Electrical works / Elektro radovi											
20	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	18.102	36.204	1,80	32.583,60	1,85	33.488,70	0,05	905,10
G-5 Miscellaneous / Ostali radovi											
1	Completion of works / Završetak radova	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	41.009	82.018	1,80	73.816,20	1,85	75.866,65	0,05	2.050,45
H Electric traction fixed installations-OCS: Stepanovicevo - Zmajevo / Stabilna postrojenja električna vuče - KM: Stepanovićevo - Zmajevo											
H-5 Miscellaneous / Ostali radovi											
1	Completion of works / Završetak radova	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	37.160	74.320	1,80	66.888,00	1,85	68.746,00	0,05	1.858,00
I Electric traction fixed installations-OCS: Zmajevo / Stabilna postrojenja električna vuče - KM: Zmajevo											
I-5 Miscellaneous / Ostali radovi											
1	Completion of works / Završetak radova	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	55.577	111.154	1,80	100.038,60	1,85	102.817,45	0,05	2.778,85
J Electric traction fixed installations-OCS: Zmajevo- Novi Vrbas / Stabilna postrojenja električna vuče - KM: Zmajevo - Vrbas Nova											
J-3 Electrical works / Elektro radovi											
18	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	9.051	18.102	1,80	16.291,80	1,85	16.744,35	0,05	452,55
J-5 Miscellaneous / Ostali radovi											
1	Completion of works / Završetak radova	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	127.241	254.482	1,80	229.033,80	1,85	235.395,85	0,05	6.362,05
O Electric traction fixed installations-OCS: Lovćenac / Stabilna postrojenja električna vuče - KM: Lovćenac											
O-5 Miscellaneous / Ostali radovi											
1	Completion of works / Završetak radova	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	59.659	119.318	1,90	113.352,10	1,95	116.335,05	0,05	2.982,95

7. Overhead contact system / Kontaktna mreža


No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi		Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj privremenoj situaciji		
			Number of unit / Broj jedinica	Unit price / Jedinlična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
P	Electric traction fixed installations-OCS: Lovćenac - Bačka Topola / Stabilna postrojenja električna vuče - KM: Lovćenac - Bačka Topola										
P-5	Miscellaneous / Ostali radovi										
1	Completion of works / Završetak radova	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	175.114	350.228	1,90	332.716,60	1,95	341.472,30	0,05	8.755,70
Q	Electric traction fixed installations-OCS: Bačka Topola / Stabilna postrojenja električna vuče - KM: Bačka Topola										
Q-5	Miscellaneous / Ostali radovi										
1	Completion of works / Završetak radova	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	90.407	180.814	1,90	171.773,30	1,95	176.293,65	0,05	4.520,35
R	Electric traction fixed installations-OCS: Bačka Topola-Zednik / Stabilna postrojenja električna vuče - KM: Bačka Topola - Žednik										
R-5	Miscellaneous / Ostali radovi										
1	Completion of works / Završetak radova	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	172.186	344.372	1,90	327.153,40	1,95	335.762,70	0,05	8.609,30
S	Electric traction fixed installations-OCS: Zednik / Stabilna postrojenja električna vuče - KM: Žednik										
S-5	Miscellaneous / Ostali radovi										
1	Completion of works / Završetak radova	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	71.821	143.642	1,90	136.459,90	1,95	140.050,95	0,05	3.591,05
T	Electric traction fixed installations-OCS: Zednik-Naumovicevo / Stabilna postrojenja električna vuče - KM: Žednik - Naumovićevo										
T-5	Miscellaneous / Ostali radovi										
1	Completion of works / Završetak radova	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku		121.345	242.690	1,90	230.555,50	1,95	236.622,75	0,05	6.067,25
Summary / Ukupno (USD)					80.679.702		79.613.559,99		79.774.063,74		160.503,75

Confirmed by Contractor /
Odgovorni Izvođač radova:

Date/Datum : 26.11.2024.

Approved By Supervisor /
Nadzorni Organ:

Date/Datum : 26.11.2024.



8. Electrical Traction Substation - EVP, PSN, PS / Stablna postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	RECONSTRUCTION OF "Novi Sad" ETS - ELECTRICAL PART / REKONSTRUKCIJA EVP "Novi Sad" - ELEKTRO DEO										
A-2	INSTALLATION WORKS / INSTALATERSKI RADOVI										
2	Detection and reinforcement of grounding grid / Ispitivanje i popravka uzemljivačke mreže	set / kpl.	1	291.190	291.190	0,90	262.071,00	0,95	276.630,50	0,05	14.559,50
3	Installation of 110/27.5kV equipment / Instalacija opreme 110/27.5 kV	set / kpl.	1	128.069	128.069	0,90	115.262,10	0,95	121.665,55	0,05	6.403,45
4	Installation of AC&DC system / Instalacija "AC&DC" sistema	set / kpl.	1	7.203	7.203	0,95	6.842,85	1,00	7.203,00	0,05	360,15
5	Installation and testing of control protection cabinets / Instalacija i ispitivanje ormana za upravljanje i zaštitu	set / kpl.	1	36.349	36.349	0,90	32.714,10	0,95	34.531,55	0,05	1.817,45
6	Cable laying / Polaganje kablova	set / kpl.	1	213.734	213.734	0,90	192.360,60	0,95	203.047,30	0,05	10.686,70
7	Installation of outdoor lighting / Instalacija spoljne rasvete	set / kpl.	1	5.755	5.755	0,85	4.891,75	0,90	5.179,50	0,05	287,75
8	Ancillary works / Prateći radovi	set / kpl.	1	3.168	3.168	0,90	2.851,20	1,00	3.168,00	0,10	316,80
A-3	ELECTRICAL EQUIPMENT / ELEKTRO OPREMA										
1	Traction transformer / Vučni transformator	pcs / kom.	2	532.484	1.064.968	1,90	1.011.719,60	1,95	1.038.343,80	0,05	26.624,20
2	Auxiliary transformer / Kućni transformator	pcs / kom.	1	26.806	26.806	0,90	24.125,40	0,95	25.465,70	0,05	1.340,30
5	110kV disconnecter manual-operated / 110kV rastavljač na ručni pogon	pcs / kom.	5	11.704	58.520	4,80	56.179,20	4,90	57.349,60	0,10	1.170,40
10	Concentrated earthing box / Šaht povratnog voda	set / kpl.	1	12.696	12.696	0,80	10.156,80	0,90	11.426,40	0,10	1.269,60
12	Integrated automation system / Integrirani sistem automatskog upravljanja	set / kpl.	1	273.285	273.285	0,90	245.956,50	0,95	259.620,75	0,05	13.664,25
E	TSPn "Bačka Topola" - ELECTRICAL PART / PSN "Bačka Topola" - ELEKTRO DEO										
E-2	INSTALLATION WORKS / INSTALATERSKI RADOVI										
7	Grounding / Uzemljenje	set / kpl.	1	75.899	75.899	0,95	72.104,05	1,00	75.899,00	0,05	3.794,95
I	TSP "Lovćenac" - ELECTRICAL PART / PS "Lovćenac" - ELEKTRO DEO										
I-2	INSTALLATION WORKS / INSTALATERSKI RADOVI										
7	Grounding / Uzemljenje	set / kpl.	1	75.899	75.899	0,95	72.104,05	1,00	75.899,00	0,05	3.794,95

8. Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS


No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current ipC / Izvedeni radovi po ovoj Privremenoj situaciji		
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	
J	TSP "Žednik" - ELECTRICAL PART / PS "Žednik" - ELEKTRO DEO											
J-2	INSTALLATION WORKS / INSTALATERSKI RADOVI											
7	Grounding / Uzemljenje	set / kpl.	1	75.899	75.899	0.95	72.104.05	1.00	75.899.00	0.05	3.794.95	
L	Operation control center / Operativni kontrolni centar											
L-1	INSTALLATION WORKS / INSTALATERSKI RADOVI											
1	Installation of grounding / Instalacija uzemljenja	set / kpl.	1	5.859	5.859	0.30	1.757.70	0.50	2.929.50	0.20	1.171.80	
2	Installation of equipment / Instalacija opreme	set / kpl.	1	49.657	49.657	0.70	34.759.90	0.80	39.725.60	0.10	4.965.70	
3	Installation of LCD display / Instalacija LCD displeja	set / kpl.	1	13.653	13.653	0.20	2.730.60	0.40	5.461.20	0.20	2.730.60	
T	Remote control unit - Vrbas (existing) / JEDINICA DALJINSKOG UPRAVLJANJA (RTU) - Vrbas (postojeća)											
T-1	INSTALLATION WORKS / INSTALATERSKI RADOVI											
1	Grounding grid of RTU / Mreža uzemljenja PTY	set / kpl.	1	21.685	21.685	0.90	19.516.50	0.95	20.600.75	0.05	1.084.25	
Summary / Ukupno (USD):			22.273.130			20.420.311,05			20.520.148,80			99.837,75

Confirmed by Contractor /
Odgovorni Izvođač radova:

Date/Datum :

Approved By Supervisor/
Nadzorni Organ:

Date/Datum :



Modernization and Reconstruction of Hungarian – Serbian Railway Connection in the Territory of the Republic of Serbia, for Section Novi Sad – Subotica - State Border (Kelebiaja)
Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad - Subotica- Državna granica (Kelebiaja)

9. Power Supply / Napajanje

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi		Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current PC / Izvedeni radovi po ovoj Privremenoj situaciji		
			Number of unit / Broj jedinica	Unit price / Jedinlična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
C	Electric power installations / Elektroenergetske instalacije										
7	Electrical installations for facilities in Vrbas / Elektroenergetske instalacije za postrojenja u Vrbasu										
7-1	installation cost / Troškovi instalacije	place / mesto	1	320.804	320.804	0,95	304.763,80	1,00	320.804,00	0,05	16.040,20
8	Electrical installations for facilities in Lovcenac / Elektroenergetske instalacije za postrojenja u Lovčencu										
8-1	installation cost / Troškovi instalacije	place / mesto	1	221.909	221.909	0,95	210.813,55	1,00	221.909,00	0,05	11.095,45
9	Electrical installations for facilities in Backa Topola / Elektroenergetske instalacije za postrojenja u Bačkoj Topoli										
9-1	installation cost / Troškovi instalacije	place / mesto	1	337.553	337.553	0,95	320.675,35	1,00	337.553,00	0,05	16.877,65
10	Electrical installations for facilities in Zednik / Elektroenergetske instalacije za postrojenja u Žedniku										
10-1	installation cost / Troškovi instalacije	place / mesto	1	229.203	229.203	0,95	217.742,85	1,00	229.203,00	0,05	11.460,15
14	Electrical power installations for supplying TK objects / Elektroenergetske instalacije za napajanje TK objekata										
14-1	installation cost / Troškovi instalacije	place / mesto	1	201.655	201.655	0,80	161.324,00	0,85	171.406,75	0,05	10.082,75
D	Lighting installation in station / Instalacije stanične rasvete										
5	Lighting installation in Stepanovicevo / Instalacije rasvete u Stepanovićevo	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	43.213	43.213	0,80	34.570,40	0,85	36.731,05	0,05	2.160,65
7	Lighting installation in Zmajevu / Instalacije rasvete u Zmajevu	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	47.450	47.450	0,80	37.960,00	0,85	40.332,50	0,05	2.372,50
E	Lighting installation at grade separated crossings and access roads / Instalacije rasvete na denivelisanim ukrštajima i pristupnim putevima										
8	Km131+245 / km 131+245	Completion of the works / Završetak radova	1	95.446	95.446	0,95	90.673,70	1,00	95.446,00	0,05	4.772,30
17	Km168+690 / km 168+690	Completion of the works / Završetak radova	1	104.063	104.063	0,60	62.437,80	1,00	104.063,00	0,40	41.625,20
21	Km174+928 / km 174+928	Completion of the works / Završetak radova	1	23.861	23.861	0,38	9.067,18	1,00	23.861,00	0,62	14.793,82
22	Km176+274 / km 176+274	Completion of the works / Završetak radova	1	23.861	23.861	0,90	21.474,90	1,00	23.861,00	0,10	2.386,10
23	Km177+329 / km 177+329	Completion of the works / Završetak radova	1	41.358	41.358	0,41	16.956,78	1,00	41.358,00	0,59	24.401,22

9. Power Supply / Napajanje

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi		Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji		
			Number of unit / Broj Jedinica	Unit price / Jedinlična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj Jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj Jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj Jedinica	Total Price / Ukupna cena (USD)
F	Relocation and protection of electrical installations design for protection and relocation of the existing technical and utility infrastructure / Izmeštanje i zaštita elektro instalacija, projekat zaštite i izmeštanja postojeće tehničke i komunalne infrastrukture										
II	Relocation and protection of power installations-20kv(10kv) / Izmeštanje i zaštita 20kV (10kV)										
35	km174+850-km174+930 / km 174+850-km 174+930	Completion of the works / Završetak radova		22.096	22.096	0,95	20.991,20	1,00	22.096,00	0,05	1.104,80
Summary / Ukupno (USD):				26.601.912		23.446.569,41		23.605.742,20		159.172,79	

Confirmed by Contractor
Odgovorni Izvođač radova

Approved By Supervisor/
Nadzorni Organ:

Date/Datum :

26.11.2024.

Date/Datum :

26.11.2024



11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	Draft line side copper cables / PREDLOŽENI PRUŽNI BAKARNI KABL										
1	New line side cable STA-PV-Material / NOV PRUŽNI KABL STA-PV - Materijal	Completion of the procurement / Završetak nabavke	1	5.704.858	5.704.858	0,80	4.563.886,40	0,85	4.849.129,30	0,05	285.242,90
2	New line side cable STA-PV-Work / NOV PRUŽNI KABL STA-PV - Radovi	Completion of the works / Završetak radova	1	398.103	398.103	0,80	318.482,40	0,90	358.292,70	0,10	39.810,30
E	RADIO systems / RADIO SISTEMI										
E-1	COMMON FOR THE WHOLE LINE / ZAJEDNIČKO ZA CELU LINIJU										
2	Total GSM-R system, eirene dispatching system, MONITROING system FOR Abis, A AND INTERFACE TOWARDS RBC - COMMON FOR THE WHOLE LINE: / UKUPNO GSM-R SISTEM, CEO DISPEČERSKI SISTEM, MONITORING SISTEM ZA Абис, i INTERFEJS KA RADIO BLOK CENTRU, ZA CELU LINIJUE:	set / komplet	1	11.772.578	11.772.578	0,90	10.595.320,20	0,95	11.183.949,10	0,05	588.628,90
E-2	VRBAS RAILWAY STATION / Stanica Vrbas										
1	Total optical cables and cable routs: / UKUPNO OPTIČKI KABLOVI I KABLOVSKE TRASE:	set / komplet	1	9.839	9.839	0,90	8.855,10	1,00	9.839,00	0,10	983,90
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	188.892	188.892	0,90	170.002,80	1,00	188.892,00	0,10	18.889,20
3	Total eirene dispatching system: / UKUPNO CEO DISPEČERSKI SISTEM:	set / komplet	1	67.965	67.965	0,90	61.168,50	1,00	67.965,00	0,10	6.796,50

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinicna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
E-3	NOVI SAD RAILWAY STATION / Stanica Novi Sad										
4	Total eirene dispatching system: / UKUPNO CEO DISPECERSKI SISTEM:	set / komplet	1	241.122	241.122	0,90	217.009,80	1,00	241.122,00	0,10	24.112,20
E-4	TSP NOVI SAD / EVP Novi Sad										
1	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	162.310	162.310	0,90	146.079,00	1,00	162.310,00	0,10	16.231,00
E-5	SAJLOVO Location / LOKACIJA Sajlovo										
4	Total eirene dispatching system: / UKUPNO CEO DISPECERSKI SISTEM:	set / komplet	1	61.653	61.653	0,90	55.487,70	1,00	61.653,00	0,10	6.165,30
E-6	RUMENKA RAILWAY STATION / STANICA Rumenka										
4	Total eirene dispatching system: / UKUPNO CEO DISPECERSKI SISTEM:	set / komplet	1	61.653	61.653	0,90	55.487,70	1,00	61.653,00	0,10	6.165,30
E-7	KISAC RAILWAY STATION / STANICA Kisač										
4	Total eirene dispatching system: / UKUPNO CEO DISPECERSKI SISTEM:	set / komplet	1	61.653	61.653	0,90	55.487,70	1,00	61.653,00	0,10	6.165,30
E-9	STEPANOVICEVO RAILWAY STATION / STANICA Stepanovićevo										
4	Total eirene dispatching system: / UKUPNO CEO DISPECERSKI SISTEM:	set / komplet	1	61.653	61.653	0,90	55.487,70	1,00	61.653,00	0,10	6.165,30

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinicna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
E-10 ZMAJEVO RAILWAY STATION / STANICA Zmajevo											
4	Total eirene dispatching system: / UKUPNO CEO DISPEČERSKI SISTEM:	set / komplet	1	61.653	61.653	0,90	55.487,70	1,00	61.653,00	0,10	6.165,30
E-13 VRBAS NOVA RAILWAY STATION / STANICA Vrbas Nova											
4	Total eirene dispatching system: / UKUPNO CEO DISPEČERSKI SISTEM:	set / komplet	1	78.820	78.820	0,90	70.938,00	1,00	78.820,00	0,10	7.882,00
E-16 LOVCENAC RAILWAY STATION / STANICA Lovćenac											
4	Total eirene dispatching system: / UKUPNO CEO DISPEČERSKI SISTEM:	set / komplet	1	61.653	61.653	0,90	55.487,70	1,00	61.653,00	0,10	6.165,30
E-17 TSP LOVCENAC / PS Lovćenac											
1	Total cable routes: / UKUPNO KABLOVSKE TRASE:	set / komplet	1	728	728	0,80	582,40	1,00	728,00	0,20	145,60
E-19 BAČKA TOPOLA RAILWAY STATION / STANICA Bačka Topola											
4	Total eirene dispatching system: / UKUPNO CEO DISPEČERSKI SISTEM:	set / komplet	1	77.352	77.352	0,90	69.616,80	1,00	77.352,00	0,10	7.735,20
E-22 ZEDNIK RAILWAY STATION / STANICA Žednik											
4	Total eirene dispatching system: / UKUPNO CEO DISPEČERSKI SISTEM:	set / komplet	1	61.653	61.653	0,90	55.487,70	1,00	61.653,00	0,10	6.165,30
E-25 NAUMOVICEVO RAILWAY STATION / STANICA Naumovićevo											
1	Total optical cables and cable routs: / UKUPNO OPTIČKI KABLOVI I KABLOVSKE TRASE:	set / komplet	1	4.598	4.598	0,90	4.138,20	1,00	4.598,00	0,10	459,80
4	Total eirene dispatching system: / UKUPNO CEO DISPEČERSKI SISTEM:	set / komplet	1	61.653	61.653	0,90	55.487,70	1,00	61.653,00	0,10	6.165,30

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji		
			Number of unit / Broj jedinica	Unit price / Jedinicna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	
E-26	ETS SUBOTICA / EVP Subotica											
1	Total cable routes: / UKUPNO KABLOVSKE TRASE:	set / komplet	1	521	521	0,90	468,90	1,00	521,00	0,10	52,10	
3	Total Common communication network - pasive equipment: / UKUPNO ZAJEDNIČKA KOMUNIKACIONA MREŽA - PASIVNA OPREMA:	set / komplet	1	1.285	1.285	0,90	1.156,50	1,00	1.285,00	0,10	128,50	
E-28	SUBOTICA RAILWAY STATION / STANICA Subotica											
1	Total optical cables and cable routs: / UKUPNO OPTIČKI KABLOVI I KABLOVSKE TRASE:	set / komplet	1	15.573	15.573	0,80	12.458,40	1,00	15.573,00	0,20	3.114,60	
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	265.698	265.698	0,90	239.128,20	1,00	265.698,00	0,10	26.569,80	
4	Total eirene dispatching system: / UKUPNO CEO DISPEČERSKI SISTEM:	set / komplet	1	193.024	193.024	0,90	173.721,60	1,00	193.024,00	0,10	19.302,40	
Summary / Ukupno (USD):			71.650.868			63.656.934,30			64.752.341,60			1.095.407,30

Confirmed by Contractor /
Odgovorni Izvođač radova:

[Signature]


Date/Datum :

26. 11. 2024.

Approved By Supervisor /
Nadzorni Organ:

[Signature]

Date/Datum : 26. 11. 2024.



12. Thermotechnical Installations & Fire Suppression / Termotehničke i protivpožarne instalacije

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama			Total Completed Works / Ukupno izvedeni radovi			Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
C	Thermotechnical instalations building for electrotechnical jobs in Novi Sad station / Termotehničke instalacije u zgradi ETP-a u Novom Sadu												
	Thermotechnical procurement / Termotehnika nabavka	Completion of the thermotechnical procurement / Završetak nabavke termotehnike	1	13.795	13.795	0,00	0,00	13.795,00	1,00	13.795,00	1,00	13.795,00	
	Thermotechnical installations / Termotehnika instalacije	Completion of the thermotechnical installation / Završetak instalacije termotehnike	1	2.434	2.434	0,00	0,00	243,40	0,10	243,40	0,10	243,40	
Z	Thermotechnical Instalations building for electrotechnical jobs in Subotica station / Termotehničke instalacije u zgradi ETP-a u Subotici												
	Thermotechnical procurement / Termotehnika nabavka	Completion of the thermotechnical procurement / Završetak nabavke termotehnike	1	28.951	28.951	0,99	28.661,49	28.951,00	1,00	28.951,00	0,01	289,51	
	Thermotechnical installations / Termotehnika instalacije	Completion of the thermotechnical installation / Završetak instalacije termotehnike	1	5.109	5.109	0,99	5.057,91	5.109,00	1,00	5.109,00	0,01	51,09	
Summary / Ukupno (USD)			5.809.444			4.500.685,00			4.515.064,00			14.379,00	

Confirmed by Contractor /
Odgovorni Izvođač radova:

Approved By Supervisor/
Nadzorni Organ:

Date/Datum :

Date/Datum :



13. Mechanical installations and works / Mašinske instalacije i radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji		
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	
A	Novi Sad railway station / Železnička stanica Novi Sad											
1	Lifts / Liftovi	Completion of installation of elevator L1 / Završetak ugradnje elevatora L1	1	32.142	32.142	0,90	28.927,80	1,00	32.142,00	0,10	3.214,20	
C	Lifts / Liftovi	Completion of installation of each Lift / Završetak ugradnje svakog lifta	3	34.642	103.926	2,90	100.461,80	3,00	103.926,00	0,10	3.464,20	
Summary / Ukupno (USD)					2.610.409	1.014.575,60		1.021.254,00		6.678,40		

Confirmed by Contractor /
Odgovorni Izvođač radova:



Date/Datum :

Approved By Supervisor /
Nadzorni Organ:



Date/Datum :

14. Roads Traffic Signalization and Equipment / Putna saobraćajna signalizacija i oprema

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinčna cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	Road traffic signalization and equipment from Novi Sad to Bačka Topola / Putna saobraćajna signalizacija i oprema od Novog Sada do Bačke Topole	Completion of installation of each road traffic signalization and equipment / Završetak ugradnje svake od saobraćajne signalizacije i opreme	23	28.882	664.286	8,55	246.941,10	18,50	534.317,00	9,95	287.375,90
B	Road traffic signalization and equipment from Bačka Topola to the State border (Kelebija) / Putna saobraćajna signalizacija i oprema od Bačke Topole do Državne granice (Kelebija)	Completion of installation of each road traffic signalization and equipment / Završetak ugradnje svake od saobraćajne signalizacije i opreme	20	21.427	428.540	16,55	354.616,85	18,05	386.757,35	1,50	32.140,50
C	Road traffic in the course of works from Novi Sad to Bačka Topola / Saobraćajna signalizacija za vreme izvođenja radova od Novog Sada do Bačke Topole	Completion of installation of each road traffic signalization in course of works / Završetak ugradnje svake od saobraćajne signalizacije i opreme	14	4.668	65.352	5,60	26.140,80	6,40	29.875,20	0,80	3.734,40
D	Road traffic in the course of works from Bačka Topola to the State border (Kelebija) / Saobraćajna signalizacija za vreme izvođenja radova od Bačke Topole do Državne granice (Kelebija)	Completion of installation of each road traffic signalization in course of works / Završetak ugradnje svake od saobraćajne signalizacije i opreme	10	6.642	66.420	8,70	57.785,40	9,40	62.434,80	0,70	4.649,40
E	Equipment intended for informing and guiding of passengers / Oprema za informisanje i usmeravanje putnika										
8	Information Signs at Vrbas station / Znakovi obaveštenja u stanici Vrbas	Completion of installation of information signs / Završetak ugradnje znakova obaveštenja	1	38.411	38.411	0,00	0,00	0,30	11.523,30	0,30	11.523,30
9	Information Signs at Lovćenac-Iđoš station / Znakovi obaveštenja u stanici Lovćenac - Iđoš	Completion of installation of information signs / Završetak ugradnje znakova obaveštenja	1	5.988	5.988	0,00	0,00	0,30	1.796,40	0,30	1.796,40

14. Roads Traffic Signalization and Equipment / Putna saobraćajna signalizacija i oprema

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji		
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)			
10	Information Signs at Bačka Topola station / Znakovi obaveštenja u stanici Bačka Topola	Completion of installation of information signs / Završetak ugradnje znakova obaveštenja	1	10.611	10.611	0,00	0,00	0,30	3.183,30	0,30	3.183,30	
11	Information Signs at Žednik station / Znakovi obaveštenja u stanici Žednik	Completion of installation of information signs / Završetak ugradnje znakova obaveštenja	1	5.988	5.988	0,00	0,00	0,30	1.796,40	0,30	1.796,40	
12	Information Signs at Naumovićevo station / Znakovi obaveštenja u stanici Naumovićevo	Completion of installation of information signs / Završetak ugradnje znakova obaveštenja	1	5.988	5.988	0,00	0,00	0,30	1.796,40	0,30	1.796,40	
13	Information Signs at Subotica station / Znakovi obaveštenja u stanici Subotica	Completion of installation of information signs / Završetak ugradnje znakova obaveštenja	1	25.967	25.967	0,00	0,00	0,30	7.790,10	0,30	7.790,10	
Summary / Ukupno (USD)					1.371.233		685.484,15		1.041.270,25		355.786,10	

Confirmed by Contractor /
Odgovorni Izvođač radova:

Date/Datum :

26.11.2024.

Approved By Supervisor/
Nadzorni Organ:

Date/Datum :

26.11.2024



BOJAN UOBAE
1572 u 12722
Bogdan

K. Jedinac
3741 UOBA 21

Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad - Subotica- Državna granica (Kelebija)

15. Landscaping, planning of platform and environment measures / Pejzažno uređenje, peroni i mere zaštite životne sredine

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prethodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica		Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)		
				Unit price / Jedinčna cena (USD)							
H	landscaping of platforms in Vrbas railway station / Pejzažno uređenje perona u stanici Vrbas										
1	landscaping of platforms / Pejzažno uređenje perona	Completion of the landscaping of each platform / Završetak pejzažnog uređenje perona	3	94.753	284.259	0,00	0,00	1,50	142.129,50	1,50	142.129,50
2	platform walls / Peronski zidovi	Completion of platform wall of each platform / Završetak peronskih zidova	3	258.645	775.935	2,70	698.341,50	2,90	750.070,50	0,20	51.729,00
J	landscaping of platforms and platform canopies in Lovćenac railway station / Pejzažno uređenje perona i Peronske nadstrešnice u stanici Lovćenac										
1	landscaping of platforms / Pejzažno uređenje perona	Completion of the landscaping of each platform / Završetak pejzažnog uređenje perona	2	118.853	237.706	1,75	207.992,75	1,90	225.820,70	0,15	17.827,95
K	landscaping of platforms and platform canopies in Bačka Topola railway station / Pejzažno uređenje perona i Peronske nadstrešnice u stanici Bačka Topola										
1	landscaping of platforms / Pejzažno uređenje perona	Completion of the landscaping of each platform / Završetak pejzažnog uređenje perona	2	198.498	396.996	1,75	347.371,50	1,90	377.146,20	0,15	29.774,70
2	platform walls / Peronski zidovi	Completion of platform wall of each platform / Završetak peronskih zidova	2	195.611	391.222	1,83	357.968,13	1,90	371.660,90	0,07	13.692,77
L	landscaping of platforms and platform canopies in Žednik railway station / Pejzažno uređenje perona i Peronske nadstrešnice u stanici Žednik										
1	landscaping of platforms / Pejzažno uređenje perona	Completion of the landscaping of each platform / Završetak pejzažnog uređenje perona	2	104.135	208.270	1,75	182.236,25	1,90	197.856,50	0,15	15.620,25
2	platform walls / Peronski zidovi	Completion of platform wall of each platform / Završetak peronskih zidova	2	122.905	245.810	1,80	221.229,00	1,90	233.519,50	0,10	12.290,50
M	landscaping of platforms and platform canopies in Naumovićevo railway station / Pejzažno uređenje perona i Peronske nadstrešnice u stanici Naumovićevo										
1	landscaping of platforms / Pejzažno uređenje perona	Completion of the landscaping of each platform / Završetak pejzažnog uređenje perona	2	116.542	233.084	1,80	209.775,60	1,90	221.429,80	0,10	11.654,20
N	landscaping of platforms in Subotica passenger railway station / Pejzažno uređenje perona u putničkoj stanici Subotica										
1	landscaping of platforms / Pejzažno uređenje perona	Completion of the landscaping of each platform / Završetak pejzažnog uređenje perona	4	79.018	316.072	3,60	284.464,80	3,80	300.268,40	0,20	15.803,60
2	platform walls / Peronski zidovi	Completion of platform wall of each platform / Završetak peronskih zidova	4	270.009	1.080.036	3,75	1.012.533,75	3,80	1.026.034,20	0,05	13.500,45

